

Subject

Checkout - SWR BKR 2B - Primary Block

Checkout - SWR BKR 2B - Primary Block

Safety Procedures

OFCI Equipment Checkout Safety Plan

1. Pre-energization inspection is **completed** and the equipment is ready to be energized
2. Perform ORM with all personnel involved and review procedure as well as backout plan. Identify muster point
3. Verify appropriate safety zones and barricades are in place in accordance to our control scheme
4. Area access control is in place
5. Equipment signs - nameplate, name tag, arc-flash labels, and safety signage - are installed correctly
6. Verify proper operation of test equipment
7. Safe work conditions have been established and verified prior to energization
8. Work with Vendor support team

Equipment Tag Name	Equipment Manufacturer	Equipment Model
RIC2_DC6_SWR_B1_BKR_2B	ABB	EMAX 4.2

Subject

Checkout - SWR BKR 2B - Primary Block

Section A - Analog Control Points				
Data Point	Field Value	SCADA Value	Values Match	Incident Report No. / Notes
Data/Amps_A				
Data/Amps_Avg				
Data/Amps_B				
Data/Amps_C				
Data/Amps_G				
Data/Amps_N				
Data/kVA				
Data/kW				
Data/kWh				
Data/PF				
Data/Pos				
Data/Status				
Data/Volts_AB				
Data/Volts_AN				
Data/Volts_BC				
Data/Volts_BN				
Data/Volts_CA				
Data/Volts_CN				
Data/Volts_LL_Avg				
Data/Volts_LN_Avg				
Section B - Digital Control Points				
Data Point	Status Simulated / Command Sent	Status Verified in SCADA	Pass/ Fail	Incident Report No. / Notes
Data/CB_Position				
Data/Comm_Fail				
Data/Status_Changed				

Subject

Checkout - SWR BKR 2B - Primary Block

Section C - Alarm Points				
Data Point	Status Simulated	Status Verified in SCADA	Pass/ Fail	Incident Report No. / Notes
Data/Breaker_Status_Alarm				
Data/CB_NC				
Data/CB_NO				
Data/Percent_Load				
Data/Tripped				
Section D - Memory Points				
Data Point	Status Simulated/ Command Sent or Field Value	Status Verified in SCADA or SCADA Value	Pass/ Fail or Values Match	Incident Report No./Notes
Data/Amp_Rating				
Data/CB_Normal_State				
Data/Feeds				
Data/Nominal_Volts				

SCADA Evidence Screenshots**SCADA Overview / Status**

Breaker State, V/A readings, kVA/kW, PF, Percent Load

Metric	Value	SCADA	Status
Breaker State			
Voltage / Current			
kVA / kW			
PF / Percent Load			

IMAGE PLACEHOLDER - replace with captured SCADA evidence screenshot

Subject

Checkout - SWR BKR 2B - Primary Block

SCADA Alerts

Alarm table: Name / Priority / Is Active / Active Time

Name	Priority	Is Active	Active Time
Breaker Status Alarm			
CB NC / CB NO			
Percent Load			
Tripped			

IMAGE PLACEHOLDER - replace with captured SCADA evidence screenshot

Punchlist Items

#	Description	Assign To	Status	Incident Report No. / Notes
1			Choose an item.	
2			Choose an item.	
3			Choose an item.	
4			Choose an item.	
5			Choose an item.	
6			Choose an item.	

M.C. Dean	Engineer	QC Representative
Print Name:		
Signature:		
Date:		